



Whitinsville
Water
Company

APPLICATION FOR PLAN REVIEW FOR MULTI UNIT SUBDIVISION DEVELOPMENTS

Developer/Property Owner Name: _____

Developer/Owner Billing Address: _____

Developer/Owner Billing Address: _____

Developer/Owner Phone #: _____ Email: _____

Applicant must submit water system installation construction plans to WWC for review and approval at least 30 days prior to planned construction start. Plans to be submitted/approved prior to start of construction.

Plans must show at a minimum:

- Location and size and materials of water mains, services, gate valves, service valve, hydrants, and all other infrastructure related to water system installation
- All other utilities to be installed in project
- Location of shut off valves for each service, size and materials to be used
- Location of all lot lines to be served by water utilities
- Details of water main trench, thrust restraint, gate valve installation, hydrant installation, water service connection, connection to existing water mains, and any other critical water infrastructure installation.
- Reference to WWC Water Main Specifications

During Construction, the contractor/engineer will be required to complete the following:

- Complete record drawings to be submitted to WWC after installation. These shall include accurate location of all water mains, valves, hydrant, water services (main to curb), and all other water infrastructure. NOTE: WWC will not conduct any inspection if proof of record drawing development is not shown.
- Coordinate all work with WWC.
- Obtain proper inspection of all water infrastructure. This will be ongoing during construction.
- Follow WWC standards for post installation testing.

PLANS SUBMITTED TO WWC FOR REVIEW ON: _____

Applicant Agrees to Terms Noted Above:

Signature of Applicant: _____ Date: _____

WWC Plan Review:

Submitted Plans Incomplete: _____
(Applicant must resubmit plans or provide additional required data)

Submitted Plans Approved: _____ Date: _____